## LOCAL GOVERNMENT SUPPORT FUND-FINANCIAL ASSISTANCE Report on Fund Utilization and Status of Program/Project Implementation For the Month of March 25, 2022

Fund Source	Date of Notice to Authority to Debit Account Issued (NADAI)	Type of Program/ Project	Name Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount				
							Received	Obligation	Disbursement	Estimated Period of Completion (month and year)	Remarks on Program/Project Status
LGSF-FA FY 2021	July 13, 2021	Road	Rehabilitation/Improvement of Local Access Road	Canyayo, Santa Fe, Rombion	Contract	100 HHs/Families	4,000,000.00			January 3, 2022 to March 18, 2022	Physical accomplishment 92% on- going implementation

Certified correct by: The Local Finance Committee (LFC)

CARMEL P. PANAGSAGAN

OIC Municipal Budget Office

MARIO G MAGUQUIAN

Action Municipal Treasurer

ENGR. DERRICK E. MAYOR

Municipal Planning and Development Coordinator

ENGR. RAYMOND M. MAYOR

Municipal Engineer

## Instructions:


- The report shall be prepared by the LFC, in coordination with the other local officials concerned (e.g. local accountant on the allotment, obligation and disbursements; local engineer on the status of infrastructure projects, as may applicable).
- 2. The find source shall be based on the NADAI issued to the cit

to the cities.

- 3. The type of program/ project shall be identified, consistent with the projects that may be implemented under the Circular.
- Amount received refer to the amount received by the city as its allocation. It is the amount paid by indicated in the NADAI. Obligation refers to the total amount obligated
  by the city as of reporting period. Disbursements refer to the amount paid by the city as of reporting period.
- 5. The status of programs/projects refers to the percentage of physical completion or delivery of service as of reporting period.

Attested by:

Municipal Mayor



Fund Source		Type of Program/	Name Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount				
	Date of Notice to Authority to Debit Account Issued (NADAI)						Received	Obligation	Disbursement	Estimated Period of Completion (month and year)	Remarks on Program/Project Status
LOSE-FAIY	August 5, 2023	Streetlight	Supply, Delivery, Installation & Commissioning of Municipal Wide Solar Powered Street Lights	Santa Fe, Rombion	Contract	18,126 Persons	10,000,000.00			January 24, 2022 to May 7, 2022	Physical accomplishment 70 % ongoing implementation.

Certified correct by: The Local Finance Committee (LFC)

Musicipal Treasurer

ENGK DERROX E. MAYOR

Municipal Planning and Development Coordinator

ERIGIR. RAYMOND M. MAYOR

Municipal Enginee

1. The report shall be prepared by the LFC, in coordination with the other local officials concerned (e.g. local accountant on the allotment, obligation and disbursements; spool engineer an the status of sofrastructure projects, as may applicable). to the cities.

2. Fire find among shall be based as the NACAN lossed to the CR

- 3. This type of program/ project shall be identified, consistent with the projects that may be implemented under the Orcular. a Amount received refer to the amount received by the city as its allocation. It is the amount paid by indicated in the NADAL Obligation refers to the total amount obligated be the city as of reporting period. Disbursements refer to the amount paid by the city as of reporting period.
- 4. The matur of programm/projects refers to the percentage of physical completion or delivery of service as of reporting period.

Attested by:

Municipal Mayor