


**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1ST Quarter, CY 2021**


Province, City or Municipality: Santa Fe, Romblon

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
General Services Sector:								
Counterpart Fund to National PPAs		1,665,605.20	Jan-21	Dec-21	0%	0.00		
Economic Development Sector:								
Riprapping & Embankment of Capdang Feeder Road	Agmanic	500,000.00	Jan-21	Dec-21	0%	0.00		
Rehab. Of Danao Norte Local Access Road Phase II (Purok Progreso)	Danao Norte	500,000.00	Jan-21	Dec-21	0%	0.00		
Rehab. Of Danao Sur Local Access Road Phase II (Sitio Kaliwayan)	Danao Sur	250,000.00	Jan-21	Dec-21	0%	0.00		
Riprapping of Guintigbasan Creek Phase II (Sitio Tubi)	Guintigbasan	500,000.00	Jan-21	Dec-21	0%	0.00		
Rehab. Of Magsaysay Local Access Road (Sitio Hinaklupan)	Magsaysay	500,000.00	Jan-21	Dec-21	0%	0.00		
Riprapping Of Pandan Local Access Road (Sitio Centro)	Pandan	500,000.00	Jan-21	Dec-21	0%	0.00		
Rehab. Of Poblacion Local Access Road (Sitio Tabuk-Tipolo)	Poblacion	500,000.00	Jan-21	Dec-21	0%	0.00		
Rehab. Of Tabugon Local Access Road (Sitio Masikap)	Tabugon	500,000.00	Jan-21	Dec-21	0%	0.00		
Improvement/Widening of Access Road to Municipal Eco-Tourism Park	Magsaysay	1,000,000.00	Jan-21	Dec-21	0%	0.00		
Rehab. Of Canaryo Multi-Purpose Building	Canaryo	500,000.00	Jan-21	Dec-21	0%	0.00		

Improvement of Danao Sur Multi-Purpose Building	Danao Sur	250,000.00	Jan-21	Dec-21	0%	0.00		
Rehab. Of Guinbirayan Multi-Purpose Building	Guinbirayan	500,000.00	Jan-21	Dec-21	0%	0.00		
Construction of Multi-Purpose Building cum Isolation Facility Phase I	Magsaysay	4,000,000.00	Jan-21	Dec-21	0%	0.00		
Establishment of RHU Laboratory (Primary Category)	Poblacion	1,500,000.00	Jan-21	Dec-21	0%	0.00		
Purchase of Land		2,000,000.00	Jan-21	Dec-21	0%	0.00		
Coral Reef Reforestation		150,000.00	Jan-21	Dec-21	0%	0.00		
Social Services Sector:								
Purchase & Installation of Solar Streetlighting System (Mat-i)	Mat-i	500,000.00	Jan-21	Dec-21	0%	0.00		
Solid Waste Management	Magsaysay	1,000,000.00	Jan-21	Dec-21	0%	0.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data of information contained in this document.


CARMEL P. PANAGSAGAN
 Municipal Budget Office-OIC


ELSIE D. VISCA
 LCE

RECEIVED
 APR 1 2021
 BY: GRAVE ANGE MATTEO