


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES


For the 1st Quarter, CY 2021


Province, City or Municipality: Santa Fe

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Local Access Road, A. Medina Street, Poblacion	Santa Fe	9,601,979.82	01/06/2020	07/09/2020	100%	9,601,979.82		
Rehabilitation/Improvement of Municipal Streets at Sitio Proper, Barangay Poblacion	Santa Fe	9,218,013.74	12/7/2020	7/3/2021	70%	6,452,592.91		
Aid to Individuals in Crisis Situation	Santa Fe	200,000.00	01/20/2021	not specified	50%	100,000.00		
Covid-19 Rapid Test Kits	Santa Fe	39,000.00	11/27/2020	12/18/2020	100%	39,000.00		
payment of SPECIAL RISK ALLOWANCE and ACTIVE HAZARD DUTY PAY	Santa Fe	440,863.42	2/9/2021	3/9/2021	100%	440,863.42		

We hereby certify that we have reviewed the contents and hereby attest to veracity and correctness of the data or information contained in this document.


CARMEL P. PANAGSAGAN
 OIC-Municipal Budget Officer


HERMELYN P. CRESPO
 Municipal Accountant


ELSIE D. VISCA
 Municipal Mayor